

Project Progress

APC Project Update

Joe Keys, Dustin Miller and Thomas Nicklesen have been working hard at the APC protein plant in Sublette Ks to install a new 3000 amp service. An entirely new electric room has been built that will house all of the new electric gear. There is a new 3000 amp MDP along with 2 new 600 amp MCC sections. Approximately 60 pieces of equipment had to be refed from the old MCC into the new lineup. This all had to happen while the plant has been up and running. We have had 2 outages during this project, the first to install the new feeder wires into the main transformer and to temp in the old gear, and the second to transfer the last of the essential equipment from the old to the new gear. Thanks to all who have helped to make this another successful project for Decker Electric!





Schwan's Pizza Plant Project

Decker Electric was awarded a project with Hutton Construction to provide a redundant fiber backbone at the Schwans Pizza Plant in Salina, KS. Chris Martin, Steve Dodson, and Chase Ishman are running fiberglass conduit and fiber across a multi-level roof and working with a boring contractor to complete the loop around the plant. There will be approximately 6,000 feet of fiber and 840 individual fibers to splice. Upon completion, the plant will have a fully redundant network for their internal operations.



Proterra EV Bus Chargers Project

Brandon Siewert is racing against the weather to install underground infrastructure for EV Bus chargers in Spokane, WA. They are installing raceway for 2 800kw Diesel Generators and 450ks Bus Chargers. They have finished all of the scopes for the underground this week and are now moving into the Boone garage to install overhead conduits for the chargers.



WIRED TO HELP

A Community Service Branch of



[Click here to learn more](#)

Current Projects - 2020

Job Description

Service Department Work – Wichita (Monthly)
Telecom Service Department - Wichita (Monthly)
Tyson - Emporia, KS (Monthly)
City of Wichita - Electrical (Monthly)
City of Wichita - Telecom (Monthly)
Health South Generator - Pleasant Gap, PA
Lyons Cogeneration Plant - Lyons, KS
Riverlawn Youth Center Addition - Wichita, KS
Fermi LBNF Early Work Temp Power - Lead, South Dakota
Intrust Bank Arena - LED Board Upgrade
Frenchman Valley Coop - NE
APC Sublette Service - KS
Occidental Petroleum Company - PDC-3 Replacement - KS
Kansas Ethanol Cogeneration Project - Electrical Scope
Riverlawn Youth Center Addition - Wichita, KS
Tyson EMP Weiler Cabinet - Emporia, KS
BNSF Silsbee, TX Electrical Upgrades - Silsbee TX
COW NWWTF Temporary Electrical Design Build
USD 260 Panther Stadium Musco - Derby, KS
BNSF Barstow Carshop & LMB Upgrades - Barstow, CA
Schwan's 3150 Fiber Redudancy - Salina, KS
EKAE Energy Center Transformer 1304 Replace - Garnett, KS
Lyons Cogeneration - CO2 Plant Utility Reconfig - Lyons KS
Lyons Cogeneration - CHP Plant Tie in - Lyons, KS
Lyons Cogeneration- CO2 Midwest Utility Tie-In - Lyons, KS
KAAPA Hammermill Addition - Ravenna, NE
Tyson Holcomb Hot Fat - Holcomb, KS
Renwick School District Access Control - KS
BNSF Springfield Electrical Repairs - Springfield, MO
Spokane Transit Authority - Spokane, WA
Spokane Transit Authority - Spokane, WA
COW WWTP #2 Breaker Testing - Wichita, KS
COW Lighting - T&M through March 2021 - Wichita, KS
Wichita Eisenhower Airport CT Deployment - Wichita, KS
BNSF Tulsa DFO Generator - Tulsa, OK
WWTP #2 100' High Mast LED Upgrades - Wichita, KS
Kwikcom AC - Wichita, KS
WAA TSA Panel to EM - Wichita, KS

Recently Awarded 4th Quarter Projects - 2020

Job Description

Show Me Ethanol - Decker Electric - Carrollton, MO
Ford County Technology Upgrades - Paola, KS
Foley Equipment AC - Wichita, KS
COW Hess Pump LED Upgrades - Wichita, KS
Maxgen EV Chargers - Westmont, IL
BNSF Ft. Worth Decommissioning
BNSF Silsbee Decommissioning
Southern Star Plevna KS Meter Setting - Plevna KS
Garden City WW Improvements - Garden City, KS
COW 10th, 11th, and 12th Floors Recabling - Wichita, KS
ESU AC Material Pass Thru - Emporia, KS
KICE Industries Michigan Sugar - MI
COW Rounds & Porter WAP Install - Wichita, KS
COW NWWTF Temporary Electrical Design Build PH II